

Project: Lift Rotterdam Parkboulevard
 Werknummer: 1310436
 Datum: 15-9-2016
 Versie: Uitvoeringsplanning
 Status: Definitief

				Oktober																												November										
				26	27	28	29	30	3	4	5	6	7	10	11	12	13	14	17	18	19	20	21	24	25	26	27	28	31	1	2	3	4	7	8	9	10	11				
				39					40					41					42					43					44					45								
Parkboulevard te Rotterdam	start. Datum:	eind. Datum:	door:																																							
1	Plaatsen afzetting, bouwplaats	10-10-2016	31-10-2016	v.wijnen								1																														
2	proefsleuf en uitzetten	10-10-2016	11-10-2016	grondwerk								2																														
3	Start heiwerk	12-10-2016	14-okt	Boer bv								3																														
4	ontgraven fundering	17-10-2016	17-10-2016	grondwerk								4																														
5	aanleg elektra leiding	18-10-2016	18-10-2016	Promoteg								5																														
6	Aanleg hemelwaterafvoer	18-10-2016	18-10-2016	v.wijnen								6																														
7	bekisting + wapening	18-10-2016	19-10-2016	v.wijnen								7																														
8	stort fundering	20-10-2016	20-10-2016	v.wijnen								8																														
9	ontgraven daktuin t.b.v. montage staal	19-10-2016	21-10-2016	grondwerk								9																														
10	montage staal	24-10-2016	24-10-2016	viets								10																														
11	montage lift	25-10-2016	28-10-2016	easyliften								11																														
12	aanvullen bouwput	26-10-2016	26-10-2016	grondwerk								12																														
13	aanleggen aanlanding	27-10-2016	31-10-2016	grondwerk								13																														
14	oplevering	31-10-2016	31-10-2016	v.wijnen								14																														